

**PLURIS HAMPSTEAD**  
**Commerical / Non-Residential**

**PROPERTY ADDRESS:**

| <b>Builder Check</b> | <b>Gravity Connection</b>                                                                                                                                                                                                      | <b>Pluris Check</b> |
|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|
|                      | Landscaping to be installed on level final grade, including sod or soft scapes and outside of drainage swells.                                                                                                                 |                     |
|                      | If applicable* Elder valve installed, glued in, cut to grade, is visible with concrete donut installed and capped. Top of cap is flush with top of concrete donut. Cast iron sleeves may be used within road or sidewalk only. |                     |
|                      | Clean out installed, glued in, cut to grade, is visible with concrete donut installed and capped. Top of cap is flush with top of concrete donut. Cast iron sleeves may be used within road or sidewalk only.                  |                     |
|                      | Lines must be clear of any debris and verified there is no standing water in pipe. Any and all debris must be removed from lines, no debris may be made tributary to gravity mains.                                            |                     |
|                      | Photo of the cleanout and elder valve in relation to the building sent to permitting@plurisusa.com. Any photos submitted that do not meet checklist requirements will be processed as a failed inspection.                     |                     |
|                      | Please Note - Final certification must be posted by DEQ before COC inspection is conducted.                                                                                                                                    |                     |

**\* THE UNDERSIGNED CONFIRMS THAT ALL ITEMS ABOVE ARE COMPLETED AND CORRECT**

**Builder Signature:** \_\_\_\_\_

**Pluris office use only**

**Pass / Fail**

**Date**

**Pluris Signature:** \_\_\_\_\_

May 6, 2024